

MISSOURI DEPARTMENT OF NATURAL RESOURCES SOLID WASTE MANAGEMENT PROGRAM ACTIVE SANITARY LANDFILL INSPECTION CHECKLIST

I. GENERAL INFORMATION						
DATE OF INSPECTION		DAYS/WEEK OPEN	TIME OF ARRIVAL/DEPAR	RTURE		
FACILITY NAME		COUNTY	PERMIT NUMBER			
MAILING ADDRESS		CITY	STATE	ZIP CODE		
LANDFILL REPRESENTATIVE PRESENT		PHONE NUMBER WITH AREA CODE TEMPERATURE/WEATHER				
II. INSPECTION CHECKLIST -	Check all sections	S = Satisfactory U = Unsatisfactor	ry or	N = Not Applicable		
S U N 10CSR 80-2.020	Permit Issuance, Const	ruction Permits, Operating Permits, Emergency Permit	s and Exemptions			
1.	Site constructed and operated per permit PHASE					
2. 🗆 🗆 (2)(B)1	Site received operating permit prior to accepting waste					
3. 🗆 🗆 (4)(A)	Permit modification approved prior to implementation					
10CSR 80-2.060	Certified Solid Waste Technician					
4. 🗆 🗆 (2)(A)	Certified solid waste technician directs or performs site operations. Name:					
10CSR 80-3.010	Deisign and Operation: Solid Waste Accepted					
5. 🗆 🗆 🗘 (2)(C)1	Bulky solids crushed on solid ground					
6. 🗆 🗖 (2)(C)3	Special waste disposal in	accordance with approved plans				
	Solid Waste Excluded					
7. 🗆 🗆 (3)(B)2C	Personnel trained to recognize excluded waste					
8. 🗆 🗆 (3)(C)1	Entrance sign listing excluded waste present					
9. 🗆 🗆 (3)(C)2	Screening and removal of	excluded waste implemented				
	Site Selection					
10.	Site accessible in all wear	her conditions				
	Design					
11. 🗆 🔲 (5)(B)1	Buffer zone maintained per approved plans					
12. □ □ (5)(C)1	Construction and operation of the site in accordance with approved plans and specification					
13. 🗆 🗎 (5)(C)2	Operating manual available					
	Survey Control					
14. 🗆 🗖 (7)(C)	Boundary markers, benchmarks, horizontal control stations and construction stakes clearly marked and identified, and replaced or reestablished as					
	water Quality	perations proceed in accordance with approved plans.				
15. 🗆 🗖 (8)(B)1F		mits and approvals for runoff obtained				
16.	Surface water courses and runoff diverted from working face; grading promotes rapid runoff without excessive erosion					
17. 🗆 🗀 (8)(C)2	Contact between water and solid waste minimized					
.,,,	Leachate Collection Sys	stems				
18. □ □ (9)(C)1	Leachate collection syste	m properly installed and operated per permit and approved	d plans			
19.	Leachate not allowed to d	ischarge off-site or into waters of the state, except in acco	rdance with MO Clean Water	Law and rules		
	Liner System					
20. 🔲 🔲 (10)(B)2		ccation and freeze/thaw per approved design				
21.	Liner constructed per approved design specification					
, , ,	Groundwater Monitoring					
22. 🔲 🔲 🖂 (11)(B)4		y wells constructed, identified and secured per 10 CSR 23	3-4			
, , ,	Air Quality	-				
23. 🗆 🗖 (13)(C)		hibited except with permit				

	Gas Control
24. 🔲 🔲 (14)(C)1	Decomposition gases not allowed to migrate laterally from landfill
25. 🔲 🔲 (14)(C)2A	Methane not allowed to concentrate in buildings on-site above 25 percent LEL (1.25 percent by volume)
26. 🗆 🗖 (14)(C)2B	Methane not allowed to concentrate in the soil at the property boundary above 50 percent LEL (2.5 percent by volume)
27. 🔲 🔲 (14)(C)4	Methane monitoring program implemented
	Vectors
28. 🗆 🗖 (15)(C)	Vectors controlled
	Aesthetics
29. 🔲 🔲 (16)(C)1	Litter controlled
30. 🗆 🗖 (16)(C)2	Solid waste easily blown, covered to prevent litter
31. 🗆 🗖 (16)(C)3	On-site vegetation cleared only as necessary
32. 🔲 🔲 (16)(C)4	Salvaged materials removed daily or stored in aesthetically acceptable manner
	Cover
33. 🗆 🗖 🗖 (17)(B)3	Final slopes not to exceed 25 percent without approval (with approval, refer to (17)(C)3)
34. 🗆 🗖 (17)(C)1	Adequate daily cover applied (6 inches soil or approved ADC)
35. 🗆 🗖 (17)(C)2	Adequate intermediate cover applied (1 foot soil)
36. 🗆 🗖 (17)(C)3	Slopes not to exceed 33.3 percent (without approval per (17)(B)3)
37. 🗆 🗖 🗖 (17)(C)4A	Adequate final cover applied – areas without liners
38. 🗆 🗖 🗖 (17)(C)4B	Adequate final cover applied – areas with liners
39. 🗆 🗖 (17)(C)8	Vegetation established within 180 days of application of intermediate or final cover
40. 🗆 🗖 (17)(C)9	Regrading and recovering performed as necessary
41. 🗆 🗖 🗖 (17)(C)10	Borrow areas reclaimed per approved plans
	Compaction
42. 🗆 🗖 (18)(C)1	Adequate waste handling equipment available and operated as necessary
43. 🗆 🗖 (18)(C)1A	Waste compacted in layers no more than two feet and confined to smallest area practicable
44. 🗆 🔲 (18)(C)1B	Waste compacted to smallest practicable volume
45. 🗆 🗖 (18)(C)1C	Cover compacted as much as practicable
46. 🗆 🗖 (18)(C)2	Preventive maintenance performed on equipment
	Safety
47. 🗆 🗖 (19)(C)1	Fire extinguishers provided on all waste handling equipment
48. 🗆 🗖 (19)(C)2	Any fires at site or in delivered waste extinguished
49. 🔲 🔲 (19)(C)3	Communications equipment available for emergencies
50. □ □ (19)(C)4	Scavenging prohibited
51. 🗆 🔲 (19)(C)5	Site access controlled by established roadways and limited to hours of operation
52. 🔲 🔲 (19)(C)6	Traffic signs and markers provided to direct traffic to working face
53. 🗆 🗖 (19)(C)7	Dust control provisions utilized
	Records
54. 🗆 🗖 (20)(C)1A	Major operational problems, complaints or difficulties
55. 🗆 🗖 (20)(C)1B	Gas monitoring records: Qtr.
56. 🗆 🗖 (20)(C)1C	Site selection records
57. 🗆 🗖 (20)(C)1C	Groundwater monitoring records: Qtr.
58. 🗆 🗖 (20)(C)1D	Vector control records
59. 🗆 🗖 (20)(C)1E	Dust and litter control records
60. 🗆 🗖 (20)(C)1F	Quantity of waste handled and remaining airspace records
61. 🗆 🔲 (20)(C)1G	Description, source and volume of special wastes received
62. 🗆 🗎 (20)(C)1I	Closure/post closure plans
63. 🗆 🗖 (20)(C)1J	FAI documentation, month/year approved:
64. 🗆 🗎 (20)(C)1K	Solid Waste Technician Certification records
65. 🗆 🗖 (20)(C)1K	Solid waste screening training and inspection records
66. 🗆 🗖 (20)(C)1L	Tonnage Fee Records
67. 🗆 🗖 (20)(C)1M	Corrective actions records

III. Remarks – All blocks marked U (Unsatisfactory) or N (Not Applicable) require a written explanation			
LANDFILL REPRESENTATIVE SIGNATURE	TITLE		
INSPECTOR SIGNATURE	OFFICE		

MO 780-0354 (01-10)